

## New Jersey Department of Agriculture - SSCC

## **Inspection Report**

## **Meadows at Manalapan**

**Address** 

Woodward, between Route 33 and Millhurst

Manalapan NJ 07726

**Inspector:** Courtney Davidson

cdavidson@permitrack.com

Inspection Date: 06/03/2009
Weather Trends: Partly Cloudy

Temperature: 77 F

**Last Precip. Date:** 06/02/2009

Last Precip. Amount: 1.5 in
Last Precip. Source: Estimate
Reason for Inspection: After Rainfall

**Comments:** 

Follow-up Action: Stop Work Order

Stop Work Order to be issued immediately unless BMPs are

repaired immediately due to surplus runoff.

**Inspection Items** 

Name: Perimeter Control -- Silt Fence

Required: Yes Inspected: Yes

Status: Active Condition: Ineffective

**Description:** Heavy duty silt fence to be buried a minimum of six

inches below existing grade and supported by wooden/steel posts no further than four feet apart.

Comment: Install berm to minimize runoff toward silt fence low

point. IMMEDIATELY.

Name: Construction Entrance -- Tracking Pad

**Required:** Yes **Inspected:** Yes

Status: Active Condition: Correct

Description: Rock tracking pad to be comprised of large gravel and

should be a minimum width of 12 feet and 20 feet in

lenath.

**Comment:** Tracking pad beginning to show signs of sediment build-

up. Remove sediment and replace rock as necessary.